

Activity ID	Activity Name	Original Duration	Start	Finish	% Complete	2019												2020																													
						February		March			April		May		June		July		August		September		October		November		December		January		February		March		April												
						0	1	1	2	0	1	1	2	3	0	1	2	0	1	1	2	0	0	1	2	3	0	1	2	0	1	1	2	0	0	1	2	0	0	1	2	0	0	1	2	0	0
Conway Oak Street Signal Project						0%																																									
Project Initiation/Data Collection						0%																																									
A1000	NTP	0	01-Feb-19		0%	NTP																																									
A1060	Kickoff Meeting	1	04-Feb-19	04-Feb-19	0%	Kickoff Meeting																																									
A1070	Site Visit	1	06-Feb-19	06-Feb-19	0%	Site Visit																																									
A1080	Field Surveys	15	08-Feb-19	28-Feb-19	0%	Field Surveys																																									
System Engineering Analysis						0%																																									
A1010	Operational Goals of the Corridor	20	22-Feb-19	21-Mar-19	0%	Operational Goals of the Corridor																																									
A1090	System Requirements	25	08-Mar-19	11-Apr-19	0%	System Requirements																																									
A1100	System Performance Evaluation	35	12-Apr-19	30-May-19	0%	System Performance Evaluation																																									
Environmental Documentation						0%																																									
A1020	Environmental Constraints	25	07-Feb-19	13-Mar-19	0%	Environmental Constraints																																									
A1110	Evaluate Impacts	25	01-Mar-19	04-Apr-19	0%	Evaluate Impacts																																									
A1120	Categorical Exclusion Documentation	45	29-Mar-19	30-May-19	0%	Categorical Exclusion Documentation																																									
Signal Design and Communication Plans						0%																																									
A1030	Preliminary Design (50% Submittal)	45	03-Jun-19	02-Aug-19	0%	Preliminary Design (50% Submittal)																																									
A1130	Final Design (90%/100% Submittal)	20	05-Aug-19	30-Aug-19	0%	Final Design (90%/100% Submittal)																																									
Procurement Documents						0%																																									
A1040	Plan Preparation	90	03-Jun-19	04-Oct-19	0%	Plan Preparation																																									
A1140	Bidding Process	20	07-Oct-19	01-Nov-19	0%	Bidding Process																																									
A1150	Letter of Recommendation for Acceptance of Bid	0		01-Nov-19	0%	Letter of Recommendation for Acceptance of Bid																																									
Construction Inspection						0%																																									
A1050	Construction Inspection - Title II Services	85	04-Nov-19	28-Feb-20	0%	Construction Inspection																																									