

Job 13-114 - Markham St. Jump Start Improvements - Phase I (Van Ronkle to Walnut)
 ARDOT Job 080566
 Project Schedule - Rev. 2-10-2020 (Includes Change Order No. 1 - Extension of Project Limits to Walnut St.)

Phase	2019												2020											
	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June	July	August	September	October	November	December
Final Design (100%) PS&E	█	█																						
ARDOT Review/Approval to Bid			█	█	█	█																		
Bid Announcement						█																		
Bid Letting/Award Contract							█																	
Construction/CE&I									█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█

Note: Dates subject to Contractor progress and weather

- Anticipated Phased Construction
- █ Begin Phase I (Van Ronkle to Garland)
 - █ Open Phase I to Local Traffic/Begin Phase II (Garland to Willow)
 - █ Open Phase II to Local Traffic/Begin Phase III (Willow to Mill)
 - █ Open Phase III to Local Traffic/ Begin Phase IIII (Mill to Walnut)
 - █ Substantial Completion (All Phases Open to Traffic)
 - █ Final Completion